NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NZ/BBMP/YD/PMC/W1-02/2017-18 Date: 24-03-2018

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name Of Work : Development and Improvements of roads and drains in Ward no-01 of Yelahanka Sub Division.

Item No	Description of work	Unit	Qty
1	Removing & Refixing Stone Slabs of drains and Pointing in C.M(1:3).	Sqm	4096.17
2	Providing granite slabs of selected quality roughly dressed and fixedin cement mortar (1:6) including fixing curing etc., complete. 7.5cm thick	Sqm	86.02
3	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1 5 m, excavated	Cum	896.47
7	Providing precast slab of 100 mm thick including cost of all materials, labour, curing,transportation,loading ,unloading,etc.,complete as per the direction of	Sqm	398.09
9	KSRRB M300-14. Excavation for roadwork in all type of soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and	Cum	10643.80
10	KSRRB M400-6.1. Construction of granular sub-base by providing close graded material, crushed stone aggregates of granite/trap/basalt material, mixing in a mechaical mix plant at OMC, carriage of mixed material to work site, spreading in	Cum	3991.42
11	KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite/trap/basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed	Cum	5987.14
12	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WBM,WMM ,including clearing of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means	Sqm	28311.87
14	KSRRB 500-7. Providing and applying tack coat using 80/100 grade Bitumen (VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm , heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all	Sqm	28312.45
15	KSRRB M500- 17. Providing, laying dense graded bituminous macadam using 40/60 TPH capacity H.M.P with Mechanical paver Gr-II(50mm to 75mm), crushed aggregates of specified grading premixed with 4.5% VG 30 grade bituminous binder and filler,	Cum	1415.59
16	KSRRB M500- 19. Providing, laying bituminousConcrete using 40/60 TPH capacity H.M.P with Mechanical paver Gr-II(30mm to 45mm), crushed aggregates of specified grading premixed with 5.4% VG 30 grade bituminous binder and filler , transporting	Cum	849.37

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

	Description of work	Unit	Qty
	Lead for disposal of earth shall be payable at Carriage rates (Lead & Lift) by mechanical means including loading and unloading up to 4kms.	Cum	11540.27

espect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of
e mentioned items of the work was found to be completed satisfactorily for the 2nd and part bill

nking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com